

**BRUHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT**

Sl.No	Item	Description
1	Name of Work	Improvements to Roads, Drains and Asphaltting to roads in Venkategowda Layout Kempapura 1st A Main in Ward No.07 Byatarayanapura, Kodigehalli Sub Division Sl. No. 59
2	Estimate Cost	19.90 Lakhs
3	Administrative Approval No and Date	BBMP/JC/YNK/AA/698/2012-13, dt.07.01.2013
4	Technical sanction No. and Date	BBMP/EE/BTP/TS/310/2012-13, dt.10.01.2013
5	Job Code No. and P Code No.	007-13-000017, P-1771
6	Tender Direct Entrested to KRIDL	
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	EE/BTP/BBMP/E-PROC/14/2012-13, Dt.21.01.2013
8	Tender Approved Details	
9	Work Order No and Date	EE/BTP/BBMP/E-PMT/503/2013-14, Dt.24.02.2014
10	Stipulation time of Completion	60 Days
11	Actual Date of Commencement	
12	Actual Date of Completion	21.06.2014
13	Delay if Any	-
14	Reason if Any	-
15	Payment made till date	-
16	BR NO. and Date	193, Dt.31.07.2014
17	Status of work	Completed
18	Photograph verified	Yes
19	Date of Inspection	18.01.16
20	MB No. and Page No.	1885 page no.188424
21	Test Result	--
22	Section Officer	Basavaraju
23	Sub Division Officer	Basavaraju
24	Observation	- -
a	Work Quality	Satisfactory
b	Comments	The work is carried out by the Contractor satisfactorily.

Dr. Krishnamurthy
 Professor - PG Studies
 RASTA Centre for Road Technology
 VOLVO Construction Equipment Campus
 Phase I, Peenya Industrial Area
 Bangalore - 560 058, India

